



August progress report

The car park is increasingly taking shape. The dimensions of the concrete 'tank' are now fully visible and almost all of the entrances have been built. The car park's seams will be sealed up, so the car park will be watertight and the permanent drainage will be installed. Hard work is also underway to finish the inside of the car park. Preparations are being made for the installation of lifts, lighting, car park ticket machines, etc.

From the first week of September, lightweight fill material will be fitted to the roof of the car park. A layer of sand will then be spread on top of that. Sand will also be added along the sides of the car park, starting on the south side. In weeks 39 to 42, Boulevard will be closed to automobile traffic between Waaigat and Voorstraat. Waaigat and Voorstraat will still be accessible, and people travelling on foot or by bike will be allowed through. Boulevard will be open to automobile traffic again during the autumn half-term holiday. We will also commence spatial planning in September (reprofiling the dunes, planting marram grass, adding the boardwalk, installing public lighting, etc.) and the finishing work on the car park. The shell path between two beach entrances will be temporarily closed in four areas for the construction of the boardwalk.

Of course you will still be able to reach the beach during operations, via temporary beach crossings/footbridges. The temporary beach crossing near entrance 9 will still be open after working hours. Entrance 9 will be open all day when the bridge near entrance 8 is closed off.